

Second Street Improvements Project

Project Update Archive

12/03/18: In observance of the Holiday Moratorium, crews have paused a majority of construction activity on 2nd Street until January 2, 2019. A moratorium waiver was granted to allow crews to continue construction activity on a section of Natoma Street through the Holiday Moratorium. Starting the week of December 3, crews will begin roadway demo, excavation and pole foundation work. The week of December 10, crews will continue work on Natoma, and will begin irrigation and electrical conduit work. The week of December 17, crews will begin concrete street work. Crews will pour concrete panels in two segments, starting with the south side of Natoma the week of December 17, followed by a 10 day curing period, then crews will pour the north side of Natoma in early January 2019. Crews do NOT anticipate working the week of December 24, 2018.

11/01/18: Starting on Monday, 11/5/18, crews will begin construction on a new raised crosswalk, ADA curb ramps and street base repairs at **2nd and Stevenson** along the east side of the intersection. Due to the narrow width of the street and scope of work, vehicle access onto Stevenson from 2nd will be **restricted** and all traffic will be re-routed to **enter Stevenson from the 1st Street** side between 11/5 to 11/12. Crews will continue bus pad and bus boarding island construction at 2nd and Market and cycle track and street base repair work on 2nd between Market and Mission along the east side of the block. The week of November 12, crews WILL be working on Monday, November 12, 2018, but please note that San Francisco Public Works offices will be closed on Monday 11/12/18 in observance of Veterans Day. Crews will begin work on Natoma at 2nd and will continue with bus pad and bus boarding island work at 2nd and Market and street base repair work on 2nd between Market and Mission along the east side of the block. The week of November 19, crews will continue street base repair work on 2nd between Market and Mission along the east side of the block. Crews will not be working on Thursday, 11/22/18 or Friday, 11/23/18 in observance of Thanksgiving. San Francisco Public Works offices will also be closed on 11/22 and 11/23.

10/10/18: The week of October 8, crews will begin street reconstruction work on the east side of Natoma and 2nd starting on Wednesday, **10/10/18**. Crews will begin with demolition of the street from curb to curb, followed by electrical and landscaping work. Pedestrian access will be maintained, but access for vehicles will be restricted for the duration of work on Natoma. Work is anticipated to take up to three weeks to complete. Crews will continue to perform electrical pole foundation and electrical box installation work in various locations in segment 1 and will wrap up cycle track and street base work on the east side of 2nd between Mission and Howard streets. Crews will also wrap up bus pad and bus boarding island work at 2nd and Stevenson and will begin parking strip, street base and ADA curb ramp installation work between Market and Jessie. In segment 2, crews will resume sewer work between Bryant and Townsend.

The week of October 15, crews will continue concrete work on Natoma and will begin electrical wire work at various locations in segment 1. Crews will also continue ADA curb ramp installation work at 2nd and Stevenson and at 2nd and Jessie. On October 18 and 19, crews will perform sewer lining work at 2nd and Stevenson in segment 1 and at 2nd and South Park in segment 2. The week of October 22, crews will continue concrete work on Natoma and will continue electrical wire work at various locations in segment 1. Crews will also continue ADA curb ramp installation work at 2nd and Stevenson and at 2nd and Jessie and water connection work at 2nd and Howard.

09/20/18: The week of September 24, crews will wrap up AWSS work at 2nd and Stevenson and will continue electrical work at Natoma and at Mission. Crews will also continue cycle track and street base work between Mission and Howard streets and will begin concrete work between Market and Mission. The week of October 1, crews will continue concrete work on 2nd between Market and Mission and will continue cycle track and street base work between Mission and Howard. Crews will resume work in [segment 2, 2nd Street from Bryant to Townsend](#), starting the week of **October 1st**. Work in this segment is anticipated to continue through **April 2019**. The week of October 8, crews will continue concrete work on 2nd between Market and Mission and will continue cycle track and street base work between Mission and Howard.

09/07/18: The week of September 10, crews will [grind and pave](#) the block of 2nd between Howard and Folsom. Crews will continue concrete work on 2nd at Natoma and Minna. Crews will also continue electrical work on 2nd at Natoma and Mission and will continue AWSS work at Stevenson. Irrigation line work will continue at various locations and cycle track and street base work will begin on 2nd between Mission and Howard. The week of September 17, crews will continue concrete work on 2nd at Natoma and Minna, electrical work on 2nd at Natoma and Mission, irrigation line work at various locations in segment 1 and AWSS work at Stevenson will wrap up. Cycle track and street base work will also continue on 2nd between Mission and Howard. The week of September 24, crews will continue concrete work on 2nd at Natoma and Minna, electrical work on 2nd at Natoma and Mission and cycle track and street base work on 2nd between Mission and Howard.

08/29/18: The week of August 27, crews will continue to work on PED/street light and traffic signal pole installation, street base work between Folsom and Howard, AWSS work at 2nd and Stevenson and electrical work at Natoma and Mission. The week of September 3, 2018 crews will NOT be working on Monday, September 3, 2018 in observance of Labor Day. Crews will resume work on Tuesday, September 4, 2018. Crews anticipate performing final roadway grinding and paving work on 2nd Street between Howard and Folsom starting on Tuesday, September 4th. Crews will begin concrete work at Natoma and Minna, starting with installation of raised crosswalks at Natoma and will also begin concrete work between Market and Mission. Crews will continue with PED/street light and traffic signal pole installation work along 2nd Street. The week of September 10, crews will continue concrete work on 2nd Street at Natoma

and Minna and will continue concrete work between Market and Mission. Crews will also continue PED/street light and traffic signal pole installation work along 2nd Street.

08/14/18: The week of August 13, crews in segment 1, 2nd Street between Folsom and Howard, will continue to work on cycle track installation and irrigation line and parking strip work. At 2nd and Stevenson, crews will continue to perform AWSS work. Crews will begin electrical work at 2nd and Howard. The week of August 20, crews will continue work in segment 1, on 2nd Street between Folsom and Howard, installing the cycle track, and will wrap up irrigation line and parking strip work. Crews will continue to perform AWSS work at 2nd and Stevenson and electrical work at 2nd and Howard. Crews will also begin electrical work at 2nd and Natoma and at 2nd and Mission. The week of August 27, crews in segment 1, will begin bus boarding island work near the SW corner of 2nd and Howard, Natoma and Minna. Crew will continue AWSS work at 2nd and Stevenson and electrical work at 2nd and Natoma and at 2nd and Mission.

07/23/18: The week of July 23, crews continued sewer mainline installation between Market and Stevenson and continued concrete and bus boarding island work at the intersections of 2nd and Clementina and 2nd and Howard. Crews poured the bus pad at 2nd and Howard and will leave in place to cure for 10 days. The week of July 30, the bus pad will continue to cure at 2nd and Howard. Crews will also continue sewer work between Mission and Folsom and will begin excavation of a 24" water connection at Market and Howard. Crews will continue concrete and bus boarding island work at 2nd and Clementina and 2nd and Howard. The week of August 6, Crews will continue concrete and bus boarding island work at 2nd and Clementina and 2nd and Howard. Crews will also begin AWSS work at 2nd and Stevenson. The week of August 13, Crews will continue concrete and bus boarding island work at 2nd and Clementina and 2nd and Howard and will continue AWSS work at 2nd and Stevenson.

07/10/18: The week of July 09, crews will continue sewer mainline installation work on 2nd between Market and Stevenson. Crews will also begin concrete work at Minna, Tehama and Clementina in segment 1. The week of July 16, crews will wrap up sewer mainline installation work between Market and Stevenson and will continue concrete work on Minna, Tehama and Clementina. Crews will begin catch basin and side sewer installation work on 2nd between Mission and Howard and will begin water connection work at Market and Howard.

06/15/18: Crews continue to perform sewer work in segment 1, 2nd Street between Market and Folsom. Crews anticipate performing traffic signal and street light work on Saturday, June 16th, 2018 in segment 1 and in segment 4, 2nd Street between Townsend and King.

The week of June 18, in segment 1, 2nd Street between Market and Folsom, crews will continue to perform sewer work, installing catch basins and replace side sewer laterals between Market to Mission, sewer mainline installation work between Market to Stevenson and will continue street light and traffic signal work at various locations. The week of June 25, in segment 1, 2nd

Street between Market and Folsom, crews will begin sewer work, installing catch basins and replace side sewer laterals between Mission and Howard. Crews will also continue sewer mainline installation work between Market to Stevenson. The week of July 02, in segment 1, 2nd Street between Market and Folsom, crews will continue to perform sewer mainline installation work between Market to Stevenson. Crews will also begin AWSS work for San Francisco Water Department at Second and Bryant. Concrete crews also anticipate starting work this week on 2nd, at Minna, Tehama and Clementina.

05/01/18: Crews have completed monitoring point and potholing work in segment 1 and have completed catch basin and side sewer work on 2nd Street between Market and Mission. Crews continue to work on sewer installation, including catch basin and side sewer work on 2nd Street, between Mission to Howard streets. Crews will also begin sewer work on 2nd Street, between Howard and Folsom this week. Sewer work between Mission and Folsom streets is anticipated to continue through the weeks of May 7 and May 14, 2018.

04/05/18: Crews continue to work on AWSS monitoring point installation and potholing activity in segment 1, Second Street from Market to Folsom. Crews continue to work on sewer work, including catch basin installation and side sewer replacement work between Market and Mission streets. Crews will **NOT** be working **Friday, 04/06/18** due to anticipated rain. Crews have completed final roadway paving in segment 4, Second Street from Townsend to King and have demobilized from the area. SFMTA crews will be onsite to complete final traffic stripping in the next few weeks. Crews will also return in mid-May to install new pedestrian street lights and will return next fall to plant new trees. Crews also completed preliminary underground utility work in segment 2, Second Street between Bryant and Townsend. Construction activity is paused in this segment for the duration of the Giants baseball season. Construction activity will resume in October 2018.

The week of April 9, 2018, crews will continue to perform sewer work to install catch basins and replace side sewer laterals in segment 1, Second Street between Market and Folsom, . Crews will wrap up potholing and AWSS monitoring point installation activity this week. The week of April 16, 2018, crews will continue to perform sewer work to install catch basins and replace side sewer laterals in segment 1, Second Street between Market and Folsom, . Crews will also begin preliminary potholing activity in segment 3, Second Street between Folsom and Bryant. (Primary construction for segment 3 is not anticipated to begin until spring 2019*.) The week of April 23, 2018, crews will continue to perform sewer work to install catch basins and replace side sewer laterals in segment 1, Second Street between Market and Folsom, . In segment 3, Second Street between Folsom and Bryant, crews will continue preliminary potholing activity.

03/30/18: Crews have completed paving of segment 4, Second Street from Townsend to King and will begin demobilization from the area. Crews completed preliminary underground work for this phase and will demobilize from segment 2, Second Street between Bryant and

Townsend for the duration of the Giants baseball season. Crews will resume work in Segment 2 in October 2018. Crews will continue working in segment 1, Second Street from Market to Folsom and will proceed with potholing and sewer work, including catch basin and side sewer replacement work the weeks of 4/2, 4/9 and 4/16.

03/23/18: Crews are working on wrapping up electrical and conduit work and sidewalk on Second between Townsend in segment 4. Crews are also working to wrap up sewer work on Second between Bryant and Townsend in segment 2. The week of March 26, 2018, crews will perform sewer work to install catch basins and replace side sewer laterals in Segment 1, between Market and Folsom. Crews will continue to work on sewer work in segment 2, Second Street between Bryant and Townsend and will work to complete AWSS monitoring point installation work at Bryant Street in segment 2. Crews will also work to wrap up electrical and sidewalk work in segment 4 in preparation to begin **paving activity on Second between Townsend and King** which is anticipated to occur starting **Wednesday, March 28th through Friday, March 30th**. The week of April 2, 2018, crews will continue sewer work in segment 1, Second Street between Market and Folsom to install catch basins and replace side sewer laterals and will also begin potholing activity, basement footing installation work, conduit tie in work at Natoma and installation of AWSS monitoring points at Natoma and at Folsom. The week of April 9, 2018, crews will continue catch basin installation and side sewer lateral replacements, basement footing installation work and potholing activity in segment 1, Second Street between Market and Folsom.

03/09/18: Crews are continuing with electrical work in segment 4, between King and Townsend, which is anticipated to wrap up by the end of next week, 03/16/18. Crews plan to grind and pave segment 4 starting Monday, 03/19/18. Paving work is anticipated to be completed by Friday, 03/23/18. Once paving work is complete, crews will install site furnishings.

In segment 2, between Bryant and Townsend, crews are continuing with sewer work, which is anticipated to continue through 03/23/18. Crews will also plan to perform AWSS monitoring work at Second and Bryant starting next Monday, 03/12/18. Crews will wrap up all preliminary underground work in segment 2 on 03/23/18 and will demobilize from the area for the duration of the upcoming Giants baseball season. Crews will resume work in the segment in October 2018.

In segment 1, from Market to Folsom, crews continue to work on traffic signal crossing installation work at Second and Natoma. Crews anticipate wrapping up traffic signal work by the end of next week, 03/16/18. Crews will then begin basement footing installation work and sewer work between Market and Folsom starting on Monday, 03/19/18.

02/08/18: Crews have begun installation work of electrical conduit and pole foundations between Market and Folsom and performed sewer work between Bryant and Brannan. Crews

completed installation of landscaping irrigation lines between and installed ADA curb ramps between Townsend to King. Crews anticipate working on **Saturday, February 10, 2018** between **7AM and 8AM** to complete water service connection work at Second and Stevenson. Water service may be temporarily unavailable during this time.

Week of February 12, 2018, crews will continue electrical conduit, pole foundation and sewer work between Market and Folsom. Crews will also begin installing traffic signal crossing and pole footings on Second at Mission, Natoma and Howard streets. Crews will also pothole and begin catch basin installation work between Market and Folsom and will begin installation of sewer mainline from Market to Stevenson Street. Crews will also Begin electrical conduit work between King and Townsend.

The San Francisco Water Department anticipates **night work** to take place on **Thursday, February 15th** between the hours of **11:55 PM to 4:00 AM** to connect new water service at the intersections of **Second and Jessie and Second and Natoma**. Please note that although work is scheduled to occur until 4:00 AM, crews may finish connection work sooner. This work is being done at night to accommodate the needs of neighborhood businesses which are affected by the temporary interruption of water service. There may be noticeable noise, vibration, dust, and traffic restrictions in the work area. To report any water related issues or concerns, visit www.sfwater.org/nightshift or call 3-1-1 or 415-550-4956.

Week of February 19, 2018, crews will continue electrical conduit, pole foundation and sewer work between Townsend and King and from Market to Folsom. Crews will also continue traffic signal crossing and pole footing installation work at Mission, Natoma and Howard streets. Crews will also continue catch basin installation work between Market and Folsom and will begin installation of sewer mainline from Market to Stevenson Street, and electrical conduit work between King and Townsend.

Week of February 26, 2018, crews will continue electrical conduit, pole foundation and sewer work between Townsend and King and from Market to Folsom. Crews will also continue traffic signal crossing and pole footing installation work at Mission, Natoma and Howard streets. Crews will also continue catch basin installation work between Market and Folsom and will begin installation of sewer mainline from Market to Stevenson Street.

01/08/18: Crews have resumed work on Second Street and have completed side sewer laterals, culverts and t-trench work between Townsend and King in segment 4 and have completed AWSS monitoring work at South Park and Second in segment 2. Crews will continue to work on Second Street pending suitable weather conditions. The week of January 8, crews will continue work in segment 4 and will begin electrical conduit and pole foundation installation work on Second Street between Townsend to King. Crews also anticipate beginning preliminary underground utility work in segment 2 this week on Second between Bryant and Townsend, beginning with sewer main, man hole and catch basin work at the intersection of Second and

Federal. During sewer work and due to the narrow width of the roadway, Federal Street will be restricted to Local Access Only between 8 AM and 5 PM. Drivers needing access onto or off of Federal Street should anticipate delays as long as 30 minutes as crews work to make the roadway safe for vehicles to travel on. Drivers needing access to garages on Federal Street are advised to arrive before 8 AM and plan to leave after 5 PM or advised to find alternative parking locations during sewer work.

The week of January 15, crews WILL be working on Monday, January 15, 2018, but please note that San Francisco Public Works and other City offices will be closed in observance of Martin Luther King Jr. Day. Crews will continue sewer work in segment 2 at Second and Federal and electrical work in segment 4, between Townsend and King. Crews also anticipate starting work in segment 1 this week, between Market and Folsom. Crews will continue work in segments 4, 2 and 1 the week of January 22.

01/02/2018: Crews have resumed working on Second Street between Townsend and King streets and will continue with monitoring point installation work at South Park and T Trench work between King & Townsend streets. Crews will be working in the intersection of Second and King on 01/03/18 through 01/04/18. Crews anticipate starting work preliminary underground work in segment 2, between Bryant and Townsend streets, the week of January 2, 2018 and anticipate starting work in segment 1, Market to Folsom streets, in mid-January 2018.

12/15/17: Crews have completed sewer installation work on Second between Townsend and King streets. Week of December 18, 2017, crews will begin catch basin, manhole and lateral work at Second and Townsend. Crews will also begin replacing selected laterals and culverts on Second between King and Townsend. Crews will NOT be working December 25–29, 2017. Crews will resume work on January 2, 2018 and will work on lateral and culvert work between Townsend and King streets and will begin trenching work.

Crews anticipate beginning preliminary underground utility work in segment 2 (Second Street, Townsend to Bryant) starting in January 2018 through April 2018. This is in advance of the regularly scheduled segment duration of October 2018 – April 2019. Crews anticipate starting work in segment 1, Second Street from Market to Folsom, starting in January 2018 through October 2018 and will continue with work in segment 4, Second Street from Townsend to King, including electrical work anticipated to begin in January 2018, followed by ADA curb ramp installation work, anticipated to begin in February 2018.

12/05/17: Crews officially broke ground on the Second Street Improvements Project the week of November 27, 2017, starting with work in segment 4, Second Street between Townsend and King streets. Crews will be working on this block performing mainline sewer installation work, which they anticipate continuing through 12/13/17. Crews then anticipate beginning catch basin installation work at 2nd and Townsend starting 12/14/17.