

EARTHQUAKE SAFETY AND EMERGENCY RESPONSE BOND 2014 SFPD TRAFFIC COMPANY AND FORENSIC SERVICES DIVISION FACILITY



CONSTRUCTION NEWSLETTER – SEPTEMBER 2020

Highlights

- The City and County of San Francisco Public Works Project Safety Protocol for COVID-19 (“PWP Protocol”) provided in the [Health Officer Directive No. 2020-04](#) has been implemented and is being adhered to on this project.
- Structural concrete work completed on July 1.
- Set mechanical equipment, piping, and ductwork at roof.
- Emergency generator installed in the mechanical, electrical, and plumbing (MEP) yard. The generator will allow critical elements of the facility to remain operational 96 hours after a major disaster.

Construction Activity Schedule

- **September 2020:**
 - Finish concrete masonry unit (CMU) wall which wraps around the perimeter of the ground floor.
 - Install metal panels at west and south elevations.
 - Install waterproofing membrane and windows at north and east elevations and begin metal panels installation.
 - Install insulation and drywall at interior walls on level 2.
 - Continue MEP overhead rough-in on levels 1, 2, and 3.
 - Continue installation of [green, or living, roofs](#) at the motorcycle garage and evidence vehicle storage building.



Curtainwall System at North and West Elevations (September 1, 2020)



Generator and Fuel Tank in the MEP Yard (August 17, 2020)



CMU Wall and Windows at South Elevation (September 10, 2020)

SCHEDULE

*Construction schedule is subject to change due to adverse weather and unforeseen conditions.



For more information:

Michael Rossetto, Project Manager
Michael.Rossetto@sfdpw.org
(628) 271-2773

For immediate service regarding construction issues:

Robert Tigbao, Resident Engineer
Robert.Tigbao@sfdpw.org
(415) 244-4049

For emergencies:

Clark Construction Group
Douglas Jagoda, Superintendent
(240) 305-9112